

THE
MARQ

THE WONDER MARQ





CONSTRUCTION PROGRESS

20 SEPTEMBER 2026

WM

PLOT 09

EARTH WORK	SKELTON	MASONRY	PLASTER	EPS	MURANO	HANDRAIL
Done	28.1%	Not Started	Not Started	Not Started	Not Started	Not Started



PLOT 405

EARTH WORK	SKELTON	MASONRY	PLASTER	EPS	MURANO	HANDRAIL
Done	63.7 %	Not Started	Not Started	Not Started	Not Started	Not Started



PLOT 437

EARTH WORK	SKELTON	MASONRY	PLASTER	EPS	MURANO	HANDRAIL
Done	77%	Not Started	Not Started	Not Started	Not Started	Not Started



PLOT 02

EARTH WORK	SKELTON	MASONRY	PLASTER	EPS	MURANO	HANDRAIL
Done	30 %	Not Started	Not Started	Not Started	Not Started	Not Started





PLOT 436

EARTH WORK	SKELTON	MASONRY	PLASTER	EPS	MURANO	HANDRAIL
Done	36.5 %	Not Started	Not Started	Not Started	Not Started	Not Started





PLOT 442

EARTH WORK	SKELTON	MASONRY	PLASTER	EPS	MURANO	HANDRAIL
Done	31%	Not Started	Not Started	Not Started	Not Started	Not Started



PLOT 406

EARTH WORK	SKELTON	MASONRY	PLASTER	EPS	MURANO	HANDRAIL
Done	70%	Not Started	Not Started	Not Started	Not Started	Not Started





PLOT 408

EARTH WORK	SKELTON	MASONRY	PLASTER	EPS	MURANO	HANDRAIL
Done	49.4%	Not Started	Not Started	Not Started	Not Started	Not Started



PLOT 03

EARTH WORK	SKELTON	MASONRY	PLASTER	EPS	MURANO	HANDRAIL
Done	45 %	Not Started	Not Started	Not Started	Not Started	Not Started



PLOT 414

EARTH WORK	SKELTON	MASONRY	PLASTER	EPS	MURANO	HANDRAIL
Done	73%	Not Started	Not Started	Not Started	Not Started	Not Started



PLOT 409

EARTH WORK	SKELTON	MASONRY	PLASTER	EPS	MURANO	HANDRAIL
Done	69%	Not Started	Not Started	Not Started	Not Started	Not Started



PLOT 441

EARTH WORK	SKELTON	MASONRY	PLASTER	EPS	MURANO	HANDRAIL
Done	31%	Not Started	Not Started	Not Started	Not Started	Not Started



PLOT 443

EARTH WORK	SKELTON	MASONRY	PLASTER	EPS	MURANO	HANDRAIL
Done	43%	Not Started	Not Started	Not Started	Not Started	Not Started



PLOT 410

EARTH WORK	SKELTON	MASONRY	PLASTER	EPS	MURANO	HANDRAIL
Done	63.5%	Not Started	Not Started	Not Started	Not Started	Not Started



PLOT 407

EARTH WORK	SKELTON	MASONRY	PLASTER	EPS	MURANO	HANDRAIL
Done	73%	Not Started	Not Started	Not Started	Not Started	Not Started



PLOT 413

EARTH WORK	SKELTON	MASONRY	PLASTER	EPS	MURANO	HANDRAIL
Done	40%	Not Started	Not Started	Not Started	Not Started	Not Started



PLOT 435

EARTH WORK	SKELTON	MASONRY	PLASTER	EPS	MURANO	HANDRAIL
Done	50.4%	Not Started	Not Started	Not Started	Not Started	Not Started



PLOT 412

EARTH WORK	SKELTON	MASONRY	PLASTER	EPS	MURANO	HANDRAIL
Done	25.7%	Not Started	Not Started	Not Started	Not Started	Not Started



PLOT 412

EARTH WORK	SKELTON	MASONRY	PLASTER	EPS	MURANO	HANDRAIL
Done	25.5%	Not Started	Not Started	Not Started	Not Started	Not Started



PLOT 04

EARTH WORK	SKELTON	MASONRY	PLASTER	EPS	MURANO	HANDRAIL
Done	43%	Not Started	Not Started	Not Started	Not Started	Not Started



PLOT 411

EARTH WORK	SKELTON	MASONRY	PLASTER	EPS	MURANO	HANDRAIL
Done	69%	Not Started	Not Started	Not Started	Not Started	Not Started



PLOT 05

EARTH WORK	SKELTON	MASONRY	PLASTER	EPS	MURANO	HANDRAIL
Done	25.1%	Not Started	Not Started	Not Started	Not Started	Not Started



PLOT 05

EARTH WORK	SKELTON	MASONRY	PLASTER	EPS	MURANO	HANDRAIL
Done	25.1%	Not Started	Not Started	Not Started	Not Started	Not Started



PLOT 29

EARTH WORK	SKELTON	MASONRY	PLASTER	EPS	MURANO	HANDRAIL
Done	25 %	Not Started	Not Started	Not Started	Not Started	Not Started





ZONE 01

PLOT NO.	TYPE	PROGRES OF SOIL REPLACEMENT WORKS
401	TH-6	10%
402	TH-6	30%
403	TH-6	20%
404	TH-5	10%
405	TH-5	100%
406	TH-6	100%
407	TH-6	100%
408	TH-5	100%
409	TH-5	100%
410	TH-5	100%
411	TH-5	100%
412	TH-5	100%
413	TH-4	100%
414	TH-5	100%
435	TH-2	100%
436	TH-3	100%
437	TH-4	100%
438	TH-3	10%
439	TH-2	15%
440	TH-2	10%
441	TH-4	100%
442	TH-2	100%
443	TH-2	100%
444	TH-5	10%
445	TH-1	10%
446	TH-2	10%





ZONE 02

PLOT NO.	TYPE	PROGRES OF SOIL REPLACEMENT WORKS
1	TH-4B	100%
2	TH-4B	100%
3	TH-4B	100%
4	TH-4B	100%
5	TH-5B	100%
6	TH-220	0% – Design is not available
8	TH-220	0% – Design is not available
9	TH-220	100%
10	TH-6B	10%
11	TH-6B	10%
12	TH-4B	10%
13	TH-5B	50%
14	TH-6B	10%
15	TH-6B	50%
16	TH-6S	20%
17	TH-6S	20%
18	TH-6S	20%
19	TH-5S	10%
21	TH-220 V	0% – Design is not available
24	TH-220 V	0% – Design is not available
26	TH-2S	10%
27	TH-6S	100%
28	TH-6S	100%
29	Th-4S	100%
30	Th-4S	36%
31	TH-2S	10%
32	TH-6S	36%
33	TH-6S	50%
34	TH-6S	30%
35	TH-5S	10%
36	TH-2S	10%
38	TH-6B	80%
39	TH-6B	80%
40	TH-6S	65%






ZONE 03

PLOT NO.	TYPE	PROGRES OF SOIL REPLACEMENT WORKS
118	SV-300	Pending the soil investigation report
119	SV-300	Pending the soil investigation report
120	SV-300	Pending the soil investigation report
121	SV-300	Pending the soil investigation report
122	SV-300	Pending the soil investigation report
123	SV-300	Pending the soil investigation report
124	SV-300	Pending the soil investigation report
125	SV-300	Pending the soil investigation report
126	SV-300	Pending the soil investigation report
127	SV-300	Pending the soil investigation report
128	SV-300	Pending the soil investigation report
129	SV-300	Pending the soil investigation report
130	SV-300	Pending the soil investigation report
131	SV-225MB	Pending the soil investigation report
132	SV-225M	Pending the soil investigation report
133	SV-225M	Pending the soil investigation report
134	SV-225M	Pending the soil investigation report
135	SV-225M	Pending the soil investigation report
136	SV-225M	Pending the soil investigation report
137	SV-225M	Pending the soil investigation report
138	SV-225M	Pending the soil investigation report
139	SV-225M	Pending the soil investigation report
140	SV-225M	Pending the soil investigation report
141	SV-215	Pending the soil investigation report
315	WT H-4S	Pending the soil investigation report
316	WT H-4S	Pending the soil investigation report
317	WT H-4S	Pending the soil investigation report
318	WT H-4S	Pending the soil investigation report
319	WT H-4S	Pending the soil investigation report
336	SV-300M	Pending the soil investigation report
337	SV-300M	Pending the soil investigation report
338	SV-300M	Pending the soil investigation report
339	SV-300M	Pending the soil investigation report
340	SV-280	Pending the soil investigation report
341	SV-280	Pending the soil investigation report
342	SV-280	Pending the soil investigation report
343	SV-235	Pending the soil investigation report
344	SV-235	Pending the soil investigation report
345	SV-235	Pending the soil investigation report
346	SV-235	Pending the soil investigation report
347	SV-300M	Pending the soil investigation report
348	SV-300M	Pending the soil investigation report
349	SV-300M	Pending the soil investigation report





WMA